


Client Name Address	Compact Cranes Services Wendover Road Rackheath Industrial Estate Rackheath Norwich NR13 6LH	Certificate No	H1294/25
		Sub Location	As Opposite
Report of 12 monthly Thorough Examination of Lifting Equipment in compliance with requirements of: Lifting Operations and Lifting Equipment Regulations 1998 (LOLER) Regulation 9(3)(a)(i)			
Description of Lifting Equipment	C10e, Electric Powered, Hydraulic Telescoping, Compact Crawler Crane		
Serial / Plant / Registration Numbers	S/N 2196 2935 C10		
Manufacturer	Hoeflon Bv		
Date of Manufacture	2023		
Intervals between thorough examinations	12 months		
Safe working loads or capacity for the configuration examined (State units)	<p>4t rated capacity.</p> <p>Crane rigged with hydraulic telescoping counterweight, main boom, fitted with wire rope hoist & single-sheave hook block.</p> <p>Counterweight installed, fully extended, outriggers fully extended & positioned at 45-degree's, crane rigged on firm level ground, 360-degree operation, 2-falls of rope, main boom extended to 16.3m & fly jib extended to 5.3m @ 65 degree.</p> <p>WLL 375kgs @ 11.2mtr radius.</p> <p>Fitted with digital LMI, audible, visual & automatic cut-outs, all fully operational at time / date of inspection with a 10% overload applied.</p>		
Certificates of Conformity & / or Test	Certificate No.: 2196 2935 C10		
Defects which are, or could become a danger to persons, including any required repairs A (1) Immediately A (2) By a specified date If none, state (None)	A(2) See attached service report no. 5005 for repairs noted to be completed within 1 month of inspection date.		
Other defects and observations	The crane is to be used on firm level ground and used in accordance with manufacturer's instructions.		
I certify that the lifting equipment described in this report was thoroughly examined on any defects recorded at this examination, is safe to operate.	25/09/25	and that subject to the repair of	
Last thorough examination completed	23/09/24		
Next thorough examination due before	25/09/26		
Signature 	Jim Moon	Crane engineer	Report issue date 25/09/2025.